

Customer Name _____

_____ **Reviewed with foreman**

Foreman Name _____

_____ Final Picture

Cleanliness

- _____ The Jobsite is clean and free of nails
- _____ The deck, sidewalk and window sills are blown off
- _____ The roof and gutters are clean and free of debris
- _____ The shrubbery is not crushed

Quality

- _____ Proper number of screws are used
- _____ Screws are not too tight
- _____ Screws are not loose
- _____ Screw heads are not crooked but are flat and flush
- _____ Metal rakes looks straight
- _____ Valleys look straight
- _____ used foam tape on valley
- _____ Used foam tape on pitch change and eaves
- _____ There is no excess scuffing on panels
- _____ Metal panel rows are straight
- _____ Hip metal are straight
- _____ Drip-edge corners are neat
- _____ Pipe boot installed plenty screws and caulking
- _____ Flashing is cut-in, neat, and tight to the wall
- _____ Over slap pitch change metal and apron flashing at least 4 inches
- _____ Caulking is properly pressed in

Customer Name _____

Foreman Name _____

Cleanliness Notes:

Quality Notes

[illegible]

Additional Notes:

[illegible]